

#### Update on LHS Remodeling - Jerry Bacon

Since my last report, the following construction related activities have been identified by Steve Moore, Project Construction Manager:

1. Overall the project is still on schedule to be completed by June 1, 2019. The mission is to receive a Certificate of Occupancy commonly referred to as "CO" from the City by that date. A permitting issue with the City has been resolved which delayed the project for about two weeks. Construction measures are being considered to overcome the loss of time.
2. New walls are being erected in the North Building. This activity will continue for the next few weeks.
3. Demolition of some old walls in the Commons Area has started and will continue for a few weeks.
4. We briefly chatted about a process to advance Alumni Association generated ideas regarding historical items that could be incorporated into the project. While there was no discussion about specific projects, Steve noted that there will be a "sizable wall space" on the third floor between the Central and South Buildings. Moreover, Steve suggested that he and Ruth Medsker serve as the initial contacts for alumni proposals.